Pre-Tech

THURSDAY 2/13

Things to go over: 1 hour 25 min

- Fly rail training (Caroline) (PEOPLE TO COME) 25 min
 - o General safety and procedures
- Column training (Stephen) (PEOPLE TO COME) 45 min
 - o Moving the columns SL/SR
 - Checking the spike tape vs. maso on ground
 - Over correction
 - Communication
 - Eye contact/head nod
 - o Rotating column
 - Pin pulling/inserting
 - Communication
 - Eye Contact/head nod
- Flippy bits (Stephen) (PEOPLE TO COME) 15 min
 - o Urinal doors
 - Opening/closing
 - Bar opening
 - Pulling/closing
 - o Phone booth
 - Opening/closing
 - o **Bookcase**
 - sliding

Pre/Post Show Details

- Pre-show checklist
 - Transferring fly rail locks from floor to gallery
 - Bring in all line sets to preshow spikes
 - Columns paths have been swept and mopped
 - Go over what SM team has done
 - THIS IS CRITICAL
 - Columns are in their top of show position
 - (spike tape system to follow)
 - Check that pins are in columns
 - Use replacement pins if missing
 - If Columns are acting weird call TD immediately (256.683.5381)
 - Only TD has the authority to call "No Use" pre show
 - You have the authority to call "No Use" during show
 - One person on either side checking with operators to make sure everything is working properly.
 - o Team will have discussed how "No Use" performances function.
 - All flippy bits are working properly
 - Urinal doors
 - Push release opening is functioning
 - o Troubleshoot if needed
 - Swings with no noise
 - o If not use lithium grease on hinges
 - Bar opening
 - Still working on mechanism
 - Phone booth
 - swings with no noise
 - if not use lithium grease on hinges
 - Handle is still working
 - o Replace if missing
 - Bookcase
 - Slides "easily"
 - o If not check bottom hasn't dropped track and fix
 - Check if top has jumped from track
 - o If cannot get to work properly Report to SM that bookcase will not be functional
 - Contact TD for further troubleshooting
 - Visually check that portals pieces are still secured to frame
 - Add an additional screw
 - Get genie out if needed
 - (both are certified)
 - Visually check that back of backdrop plastic is attached
 - Get t-50 stapler and add staples if needed
- Post-show checklist
 - Transfer fly rail locks from gallery to floor
 - Check with <u>ALL</u> column operators that there were no issues
 - Report issues in email to TD
 - THING TO LISTEN FOR
 - Harder to push

- Wasn't turning right
- o Hard to turn
- o Got stuck
- o Loud noises
- o Felt "weird"
- Get operators to be as descriptive as possible during questioning
- CC Rich Dionne, Vince Lobello, Frederick Bennett, and Anna-Nikol
- If you don't receive a confirmation email from TD by 12pm the next day send follow up email.

COLUMN SCENE SHIFTS											
ACT	SCENE	NAME		COLUMN 1	COLUMN 2	COLUMN 3					
1	1	TOP OF SHOW		GREEN	GREEN	GREEN					
1	2	ROY ROOM		OFF	PINK	ORANGE/GREEN					
1	3	HARPER & JOE		OFF	ORANGE/GREEN	OFF					
1	4			OFF	OFF	OFF					
1	5			OFF	OFF	OFF					
1	6	BATHROOM		YELLOW	YELLOW	OFF					
1	7	DREAM		PINK	OFF	PINK					
1	8	BEDROOM DUO		ORANGE/GREEN	ORANGE/GREEN	OFF					
1	9	DOCTOR		GREEN	OFF	OFF					
2	1	SICK		OFF	OFF	PINK					
2	2	HARPER		OFF	OFF	PINK					
2	3	HOSPITAL		OFF	OFF	YELLOW					
2	4	BAR		OFF	YELLOW	YELLOW					
2	5	HOSPITAL		OFF	OFF	YELLOW					
2	6	DINNER		OFF	GREEN	ORANGE/GREEN					
2	7			OFF	OFF	OFF					
2	8	PHONE		GREEN	OFF	OFF					
2	9	HOSPITAL		OFF	OFF	YELLOW					
2	10			OFF	OFF	OFF					
3	1			OFF	OFF	OFF					
3	2			OFF	OFF	OFF					
3	3			OFF	OFF	OFF					
3	4			OFF	OFF	OFF					
3	5	ROY HOUSE		OFF	PINK	OFF					
3	6			OFF	OFF	OFF					
3	7			OFF	OFF	OFF					
3	8			OFF	OFF	OFF					

ANGELS IN AMERICA PRE/POST SHOW CHECKLIST														
DUTIES	14-Feb	15-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	23-Feb	27-Feb	28-Feb	29-Feb	1-Mar
PRE-SHOW CHECK LIST														1
Bring in all line sets to preshow spikes														
Transfer fly rail locks from floor to gallery														
Column paths have been swept and mopped														
Columns in top of show position														
Pins are in columns														
Gags are working properly														
Portal pieces are visually good														
Plastic on back of backdrop is good														
Visual inspection of columns														
POST-SHOW CHECK LIST						1								1
Transfer fly rail locks from gallery to floor														
Check with <u>ALL</u> column operators about any issues during the run														