

DTF SCENIC CHANGEOVER SCHEDULE

CRY IT OUT – SKELETON CREW

<u>CHANCE/SOPHIA/BEN (~5 HRS)</u> <u>11:30-4:30</u>	<u>FRAUSTO/YOSHI/NIC (~5 HRS)</u> <u>11:30-4:30</u>
<ul style="list-style-type: none"> • <u>STAGE EXTENSION (2 HRS)</u> <ul style="list-style-type: none"> ○ GET STAGE EXTENSION ON FLOOR ○ CUSTOM CUT LEGS FOR EXTENSION ○ ATTACH TO THRUST ○ CUT/ATTACH LAUAN FACING • <u>WALL A-B (35 MIN)</u> <ul style="list-style-type: none"> ○ SNAP LINE TO FOLLOW ○ GET WALLS UP ○ INSERT DOOR FRAME ○ ATTACH WITH SCREWS AND FENDER WASHER • <u>WALL C-H (60 MIN)</u> <ul style="list-style-type: none"> ○ SNAP LINE TO FOLLOW ○ GET WALLS UP ○ ATTACH WITH SCREWS AND FENDER WASHER ○ GET WINDOW INSTALLED • <u>WALL J-K (60 MIN)</u> <ul style="list-style-type: none"> ○ SNAP LINE TO FOLLOW ○ GET WALLS UP ○ ATTACH WITH SCREWS AND FENDER WASHER • <u>ADD SOFFIT (35)</u> <ul style="list-style-type: none"> ○ MEASURE OUT AND PLACE SOFFIT BLOCKS ○ PUT IN SPACING MATERIAL ○ ATTACH LAUAN 	<ul style="list-style-type: none"> • <u>SL PORTAL WALL (45 MIN)</u> <ul style="list-style-type: none"> ○ ATTACH 4' WALL TO 12' WALL ○ ATTACH FABRIC TO END ○ GET IN PLACE • <u>TOP PORTAL PIECE (45 MIN)</u> <ul style="list-style-type: none"> ○ GET POINTS MADE FOR RAISING ○ ATTACH FABRIC ON FRONT/LOWER ○ RAISE ○ ATTACH TO RIGGING POINTS ○ LEVEL OUT ○ ATTACH TO SL PORTAL WALL • <u>WINDOWS (1.5 HRS)</u> <ul style="list-style-type: none"> ○ RAISE WINDOW ○ SCREW TO TOP PORTAL PIECE ○ INSTALL/ATTACH CENTER CATCH ○ REPEAT x5 • <u>LOWER PORTAL PIECE (45 MIN)</u> <ul style="list-style-type: none"> ○ GET POINTS MADE FOR RAISING ○ ATTACH FABRIC ON TOP/FRONT ○ RAISE ○ ATTACH TO RIGGING POINTS ○ LEVEL OUT ○ ATTACH TO WINDOW UNITS AND SL PORTAL WALL • <u>SR PORTAL WALL (45 MIN)</u> <ul style="list-style-type: none"> ○ ATTACH 4' WALL TO 12' WALL ○ ATTACH FABRIC TO END ○ GET IN PLACE • <u>GET T-SPINES UP (25 MIN)</u>
<u>DINNER (1 HR)</u> <u>4:30-5:30</u>	<u>DINNER (1 HR)</u> <u>4:30-5:30</u>
<u>CHANCE/SOPHIA/BEN (~5 HRS)</u> <u>5:30-10:30</u>	<u>FRAUSTO/YOSHI/NIC (~5 HRS)</u> <u>5:30-10:30</u>
<ul style="list-style-type: none"> • <u>ESCAPE WALL L-M (35 MIN)</u> <ul style="list-style-type: none"> ○ MEASURE OUT WALL AND PLACE ○ GET WALL UP (USE JACKS FROM CIO) ○ ATTACH WITH SCREWS AND FENDER WASHER • <u>ESCAPE WALL N,P,Q,R (60 MIN)</u> <ul style="list-style-type: none"> ○ MEASURE OUT WALL AND PLACE ○ GET WALL UP (USE JACKS FROM CIO) • <u>GET DOORS IN (60 MIN)</u> <ul style="list-style-type: none"> ○ MEASURE OUT WALL AND PLACE ○ GET WALL UP (USE JACKS FROM CIO) ○ • <u>LAY FLOOR (2 HRS)</u> 	<ul style="list-style-type: none"> • <u>CEILING PANEL 1 (45 MIN)</u> <ul style="list-style-type: none"> ○ PLACE AND ANCHOR TO THE WALL/T • <u>CEILING PANEL 2 (45 MIN)</u> <ul style="list-style-type: none"> ○ PLACE AND ANCHOR TO THE WALL/T ○ ADD THE LIGHT ANCHORS • <u>CEILING PANEL 3 (45 MIN)</u> <ul style="list-style-type: none"> ○ PLACE AND ANCHOR TO THE WALL/T • <u>CEILING PANEL 4 (45 MIN)</u> <ul style="list-style-type: none"> ○ PLACE AND ANCHOR TO THE WALL/T ○ ADD THE LIGHT ANCHORS • <u>CEILING PANEL 5 (45 MIN)</u> <ul style="list-style-type: none"> ○ PLACE AND ANCHOR TO THE WALL/T • <u>CEILING PANEL 6 (45 MIN)</u> <ul style="list-style-type: none"> ○ PLACE AND ANCHOR TO THE WALL/T

<ul style="list-style-type: none">○ SNAP FIRST LINE DS OF WALL TO TIP OF EXTENSION○ ALTERNATE TILE PLACEMENT○ SNAP SECOND LINE 1' UP AND CONTINUE AS BEFORE (REPEAT CONTINUOUSLY)	<ul style="list-style-type: none">○ ADD THE LIGHT ANCHORS● <u>ATTACH CEILING TO PORTAL</u><ul style="list-style-type: none">○ COUNTER SINK AND SCREWS
<ul style="list-style-type: none">● <u>END OF DAY</u>	<ul style="list-style-type: none">● <u>END OF DAY</u>