

SKELETON CREW

DECK STRIKE 10:00-11:00, SET STRIKE 11:00-3:00

Team <i>SOPHIA</i>	Team <i>NIC</i>	Team <i>FRAUSTO</i>
- SOPHIA IS LEADER - CREW: FOLLOW EDIE'S LEAD FOR DEC STRIKE	- NIC IS LEADER - CREW: MEG H., YOSHI	- FRAUSTO IS LEADER - CREW: KATIE D., MADELAINE

PART 1: THE DEETS (~1 HR)

-- ASSIST PROPS IN REMOVING FURNITURE/PROPS (EDIE) --REMOVE THE LOCKERS (HL) --REMOVE THE COUNTERS (BACK DOCK) --REMOVE THE FRIDGE (HL) --REMOVE VERTICAL WATER PIPE (SR) -- REMOVE WALL CONDUIT (SR) -- REMOVE CEILING HEATER	--TAKE LEGS DOWN FROM CATS (SET IN CHANGING BOOTH SL) --REMOVE SR MASKING WALLS (US) JACKS TO OUTSIDE --REMOVE SL MASKING WALLS & TAKE OFF LAUAN (US) JACKS TO OUTSIDE --REMOVE MASKING WALLS (US) -- REMOVE DOORS & SR DOOR FRAME (US)	-- TAKE DOWN SR CHANGING BOOTH -- REMOVE CHAIR SL -- REMOVE FACING ON EXTENSION -- REMOVE FURTHEST DS CONDUIT (SR) -- REMOVE FLUORS (SET IN HOUSE) --REMOVE SPRINKLER PIPE (SR) --REMOVE REMAINING CEILING CONDUIT (SR)
--	---	---

PART 2: THE BULK (~1 HR)

Team <i>SOPHIA</i>	Team <i>NIC</i>	Team <i>FRAUSTO</i>
- SOPHIA IS LEADER - CREW: TROY, SPENCER	- NIC IS LEADER - CREW: MEG H., YOSHI	- FRAUSTO IS LEADER - CREW: BRYNN, EDIE
--UNTIE CEILING FROM TOP OF WALLS --BEGIN TAKING DOWN CENTER WALL (US)	--BEGIN TAKING DOWN SL WALL (US) --BEGIN TAKING DOWN SR WALL (US)	-- TAKE FACING OFF SOFFITS --TAKE OFF CEILING PANEL 6-1 (SL) -- TAKE OFF T-SPINES (SL)

PART 3: DAMN PORTAL (~1 HR)

Team <i>SOPHIA</i>	Team <i>NIC</i>	Team <i>FRAUSTO</i>
--BEGIN DISMANTLING THE WALLS US UNTIL FRAUSTO IS READY TO HAVE Y'ALL HELP LOWER PIECES --(KEEP IT TIDY)	--BEGIN DISMANTLING THE WALLS US UNTIL FRAUSTO IS READY TO HAVE Y'ALL HELP LOWER PIECES --(KEEP IT TIDY)	--SHUFFLE RIGGING POINTS NEEDED TO LOWER THE UNIT --DISCONNECT FROM SR AND SL PORTAL WALLS --LOWER WHOLE UNIT IN A SINGLE PIECE (BREAK AND MOVE US) --TAKE DOWN SR/SL PORTAL WALLS (SAVE AS MUCH OF THE CARPET AS POSSIBLE)

PART 4: UGH FLOOR (~1 HR)

Team <i>SOPHIA</i>	Team <i>NIC</i>	Team <i>FRAUSTO</i>
--CONTINUE DISMANTLING THE WALLS/PORTAL (MOVE FAST/KEEP TIDY!!!!!!!!!!!!!!!!!!!!!!!!!!!!)	--UNTIE EXTENSION FROM THRUST --FLIP OVER --TAKE TILES OFF THE FLOOR (EITHER PULL OR HAMMER THE BRADS OUT OF THE FLOOR BEFORE MOVING ONTO THE NEXT TILE)	--UNTIE FROM THRUST --FLIP OVER --TAKE LEGS OFF --DISMANTLE ON THE EXTENSION IN HOUSE (SAVE LEGS FOR NEW EXTENSION)

- MAKE SURE THAT WOOD/HARDWARE IS STORED PROPERLY WITH NO SHINERS.
- MAKE SURE THE STAGE IS SWEEPED, AND MOPPED.
- MAKE SURE ALL SOFT GOODS ARE FOLDED AND PUT AWAY NEATLY.
- MAKE SURE THERE ARE NO SCREWS IN THE LOT.
- GET EXTENSION ON STAGE (IF NOT INSTALLED).

