

THESE SHINING LIVES LOAD-IN

9/3-9/6

TUESDAY 9/3

❖ LAYOUT STUDWALLS (MORNING) – ALL HANDS

- ❖ INSTALL LARGE COG
 - ❖ BRING IN FIRE CURTAIN TO MAKE SURE IT CLEARS
- ❖ FOLLOWED WITH THE US STUDWALLS
- ❖ FOLLOWED BY DS RAMP STUDWALLS
- ❖ FOLLOWED BY SMALL COG SLEEPERS
- ❖ SHOULD TAKE ABOUT **2 HOURS**

TIME _____

❖ LAYOUT TRISCUITS (MORNING/AFTERNOON) – ALL HANDS

- ❖ BEGING WITH LARGE COG
- ❖ BEGIN WITH US STUDWALLS
- ❖ FOLLOWED BY THE SMALL COG
- ❖ SHOULD TAKE ABOUT **1 HOUR**

TIME _____

❖ BEGIN LARGE COG FIRE POCKET INSTALLATION (AFTERNOON) – 2 PEOPLE

- ❖ LEIGH WILL LEAD – WILL HAVE 1 ADDITIONAL PERSON
- ❖ SHOULD TAKE **3 HOURS**

TIME _____

❖ INSTALL SL/SR RAMPS (AFTERNOON) – 2 PEOPLE

- ❖ TIE INTO THE US PLATFORM
 - ❖ TOE-NAIL INTO GROUND AND INTO THE US PLATFORM
 - ❖ MAKE IT EASY TO REMOVE FOR WALL INSTALATIONS
- ❖ SHOULD TAKE 40 **MIN**

❖ BEGIN ATTACHING PLY TO DS RAMP (AFTERNOON) – 2 PEOPLE

- ❖ START SL AND MOVE SR
 - ❖ ATTACHING WITH TYPICAL SCREWS
- ❖ SHOULD TAKE **1.5 HOUR**

TIME _____

WEDNESDAY 9/4

❖ CATCH UP FROM THE DAY BEFORE

TIME _____

❖ ATTACHING FACING (MORING/AFTERNOON) – ALL HANDS

- ❖ BEGIN WITH US STUDWALLS
- ❖ FOLLOWED BY THE US RAMP
- ❖ FOLLOWED BY THE SMALL COG
- ❖ FOLLOWED BY THE LARGE COG (**IF COMPLETED**)
- ❖ SHOULD TAKE ABOUT **4 HOURS**

TIME _____

❖ INSTALL MASO CAPS (AFTERNOON/EVENING) – ALL HANDS

- ❖ SCREW ON CAPS
 - ❖ ROUTE AWAY EXCESS
 - ❖ BRING IN FIRE CURTAIN BEFORE YOU ROUTE
- ❖ SHOULD TAKE ABOUT **4 HOURS**

TIME _____

THURSDAY 9/5

❖ CATCH UP FROM THE DAY BEFORE

TIME _____

❖ INSTALL PROJECTION WALL (MORNING) – ALL HANDS

- ❖ STAND VERTICALLY
- ❖ ATTACH TO GROUND
- ❖ ATTACH JACKS TO SL AND SR
- ❖ SHOULD TAKE ABOUT **1 HOURS**

TIME _____

❖ **INSTALL STRING WALL (MORNING) – ALL HANDS**

- ❖ SCREW BOTTOM TO FLOOR
- ❖ ATTACH TOP TO RIGGING POINTS
- ❖ STRETCH AND SECURE STRING
 - ❖ PULL STRING THROUGH BOTTOM SLOT AND STAPLE TO BACK
 - ❖ CUT EXCESS
- ❖ SHOULD TAKE ABOUT **1.5 HOURS**

TIME _____

❖ **INSTALL WINDOW WALL (AFTERNOON) – ALL HANDS**

- ❖ STAND VERTICALLY
- ❖ ATTACH TO RIGGING POINTS
- ❖ ATTACH TO GROUND
- ❖ ATTACH JACKS TO DS
- ❖ SHOULD TAKE ABOUT **1 HOURS**

TIME _____

❖ **CONTINUE (IF NOT FINISHED) LARGE COG FIRE POCKET INSTALLATION (AFTERNOON) – 2 PEOPLE**

- ❖ LEIGH WILL LEAD – WILL HAVE 1 ADDITIONAL PERSON
- ❖ SHOULD TAKE **3 HOURS**

TIME _____