

ANGELS IN AMERICA – WEEK 1

12/2-12/6

MONDAY 12/2**❖ RIP 1X (MORNING/AFTERNOON) – (ALL HANDS)**

- ❖ RIP (9) STICKS OF 1X AT 2-1/2" WITH A 45° BEVEL (FULL 16'-0")
- ❖ RIP (10) ADDITIONAL STICKS AT 2-1/2" FOR WALLS
- ❖ BRING UP MORTISER
- ❖ RE-SURFACE TABLE
- ❖ FILL COLD CUT SAW LIQUID FOR EVENING

❖ BEGIN BUILD OF BACKDROP (EVENING) – (TABITHA, +2)

- ❖ BEGIN WITH "BD UNIT 1" (A-201 THROUGH A-203)
- ❖ WORK THROUGH GETTING CUT LIST DONE
- ❖ USE ABRASIVE SAW IF NEEDED

TUESDAY 12/3**❖ CONTINUE "BD UNIT 1" (MORNING/AFTERNOON) – (TABITHA, +1)**

- ❖ FINISH CUT LIST IF NOT ALREADY DONE
- ❖ BEGIN LAYOUT
- ❖ WELD UNIT

❖ BEGIN "BD UNIT 2" (AFTERNOON) – (TABITHA, +1)

- ❖ BEGIN CUT LIST (A-204 THROUGH A-206)

❖ BEGIN BUILD PORTAL 1 (AFTERNOON) – (FRAUSTO, +1)

- ❖ DO CUT LIST FOR ALL PORTAL 1 (A-216 THROUGH A-218)
- ❖ MORTISE HOLES FOR RIGGING
- ❖ CUT CORNER BLOCKS

WEDNESDAY 12/4**❖ CONTINUE BUILD OF PORTAL 1 (MORNING) – ALL HANDS**

- ❖ BUILD FRAMES (A-216 THROUGH A-218)
- ❖ BACK WITH CORNER BLOCKS

❖ CONTINUE BUILD OF PORTAL 1 (AFTERNOON)– ALL HANDS

- ❖ BUILD FRAMES (A-216 THROUGH A-218)
- ❖ BOLT TOGETHER

❖ BEGIN BUILD OF PORTAL 2 (AFTERNOON) – ALL HANDS

- ❖ DO CUT LIST (A-220 THROUGH A-221)
- ❖ RIP (5) STICKS OF 1X TO 2-1/2"

❖ CONTINUE BUILD OF PORTAL 2 AND BEGIN CUT LIST FOR PORTAL 3 (EVENING) – ALL HANDS

- ❖ BUILD PORTAL 2 (A-220 THROUGH A-221)
- ❖ BEGIN CUT LIST OF PORTAL 3 (A-223 THROUGH A-224)

THURSDAY 12/5**❖ BEGIN BUILD OF PORTAL 3 (MORNING) – ALL HANDS**

- ❖ BUILD PORTAL 3 (A-223 THROUGH A-224)

❖ FINISH BUILD OF PORTAL 3 (AFTERNOON) – (FRAUSTO, +1)

- ❖ FINISH BUILD (A-223 THROUGH A-224)

❖ CONTINUE BUILD OF BD UNIT 2 (AFTERNOON) – (TABITHA, +1)

- ❖ FINISH CUT LIST (A-204 THROUGH A-206)
- ❖ LAYOUT
- ❖ WELD

FRIDAY 12/6**❖ BEGIN BUILD ON COLUMN 1 (MORNING) – ALL HANDS**

- ❖ RIP (10) STICKS OF 1X TO 2-1/2"
- ❖ BEGIN CUT LIST (A-241)
- ❖ BEGIN BUILD

TIME _____

❖ BEGIN BUILD OF COLUMN TOP (AFTERNOON) – ARTHUR

- ❖ DO CUT LIST FOR ALL (A-238)
- ❖ DRILL NEEDED HOLES

ANGELS IN AMERICA – WEEK 2

1/13-1/17

MONDAY 1/13

- ❖ **No Workers**
- ❖ CUT THRUST MASONITE CAP FOR JAKE (VINCE)

TUESDAY 1/14

- ❖ **CONTINUE “BD UNIT 2” (AFTERNOON) – (TABITHA)**
- ❖ BEGIN LAYOUT
- ❖ WELD UNIT
- ❖ **BEGIN “BD UNIT 3” (AFTERNOON) – (TABITHA)**
- ❖ BEGIN CUT LIST

WEDNESDAY 1/15

- ❖ **BUILD COLUMN 1 -A&B (MORNING) – ALL HANDS**
- ❖ BUILD FRAMES
- ❖ COVER WITH LAUAN
- ❖ **CONTINUE BUILD OF “BD UNIT 3” (AFTERNOON/EVENING) – (TABITHA +1)**
- ❖ CONTINUE/FINISH CUT LIST
- ❖ LAYOUT
- ❖ WELD
- ❖ **BUILD COLUMN 1 – C&D (AFTERNOON/EVENING) – ALL HANDS**
- ❖ BUILD FAMES
- ❖ COVER WITH LAUAN

THURSDAY 1/16

- ❖ **BEGIN BUILD OF COLUMN 3 (MORNING/EVENING) – (+1)**
- ❖ BEGIN CUT LIST FOR ALL CLOUMN 3 WALLS
- ❖ **FINISH BUILD OF “BD UNIT 3” (AFTERNOON) – (TABITHA)**
- ❖ LAYOUT
- ❖ WELD
- ❖ **BEGIN CNC CUTS FOR PORTALS – (FRAUSTO)**
- ❖ FINISH CUT LIST (A-204 THROUGH A-206)
- ❖ LAYOUT
- ❖ **COVER PORTALS WITH SILVER DUV – (+2)**
- ❖ LAYOUT AND COVER PORTAL UNITS WITH SILVER DUV

FRIDAY 1/17

- ❖ **FINISH COVERING PORTALS WITH SILVER DUV (MORNING) – (+2)**
- ❖ LAYOUT AND COVER PORTAL UNITS WITH SILVER DUV
- ❖ **FINISH CUT LIST FOR COLUMN 3 WALLS (MORNING) – (+2)**
- ❖ FINISH CUT LIST

ANGELS IN AMERICA – WEEK 3

1/20-1/24

MONDAY 1/20

- ❖ **No Workers**

TUESDAY 1/21

- ❖ **MOVE WALLS TO HANSEN FLOOR FOR JAKE – (ALL)**
- ❖ PUTTY AND SAND FIRST TWO WALLS – (KATIE)
- ❖ **CONTINUE “BD UNIT 3” (AFTERNOON) – (TABITHA & PAYTON)**
- ❖ WELD UNIT
- ❖ **FINISH CUTLIST FOR ALL OF COLUMN 2 – (KEVIN & KATIE)**
- ❖ FINISH CUT LIST
- ❖ **CNC PORTAL PIECES – (FRAUSTO/OTHERS)**
- ❖ **BEGIN CUT LIST FOR FALSE PRO – (KEVIN & KATIE)**
- ❖ SET MATERIALS ON SEPARATE CART

WEDNESDAY 1/22

- ❖ **BUILD COLUMN 2 -A&B (MORNING) – ALL HANDS**
- ❖ BUILD FRAMES
- ❖ COVER WITH LAUAN
- ❖ **FINISH THRUST (MORNING) – (ARTHUR +1)**
- ❖ CAP WITH PLY
- ❖ CUT LEGS/BRACING
- ❖ INSERT T-NUT/CARRIAGE BOLTS
- ❖ **CNC (AFTERNOON/EVENING) – (FRAUSTO)**
- ❖ COLUMN BASE MORNING
- ❖ FALSE PRO DETAILS
- ❖ **BUILD COLUMN 2 – C&D (AFTERNOON/EVENING) – ALL HANDS**
- ❖ BUILD FAMES
- ❖ COVER WITH LAUAN
- ❖ **BUILD COLUMN BASES (AFTERNOON/EVENING) – ALL HANDS**
- ❖ BUILD FAMES
- ❖ SKIN WITH CNC CUTS

THURSDAY 1/23

- ❖ **FINISH COLUMN BASES (MORNING) – (+2)**
- ❖ FINISH THEM OFF
- ❖ **BEGIN FALSE PRO (MORNING/AFTERNOON) – ALL HANDS**
- ❖ BUILD
- ❖ COVER IN DUV
- ❖ **FINISH ANY CNC CUTS (EVENING) – (FRAUSTO)**
- ❖ **FINISH FALSE PRO (EVENING) – (+2)**
- ❖ FINISH
- ❖ **BEGIN CUT LISTS FOR ALL “DETAIL” PLATES (EVENING) – ALL HANDS**
- ❖ A-243, A-248, A-266 & A-267, A-272, A-277, A-295

FRIDAY 1/24

- ❖ **FINISH “DETAIL” PLATES CUTLIST (MORNING) – (+2)**
- ❖ A-243, A-248, A-266 & A-267, A-272, A-277, A-295
- ❖ **BEGIN BUILDING “DETAIL” PLATESLS (MORNING) – ALL HANDS**
- ❖ A-243, A-248, A-266 & A-267, A-272, A-277, A-295

ANGELS IN AMERICA – WEEK 4

1/27 - 1/31

MONDAY 1/27

- ❖ **PRECUT GAC – (VINCE)**
- ❖ CUT AND SWAGE ALL GAC
- ❖ A-211, A-219, A-222, A-225, & A-233
- ❖ **FINISH OUT PHONE BOOTH – (VINCE)**
- ❖ BACK WITH MASO

TUESDAY 1/28

- ❖ **ATTACH DUV ONTO PORTAL PIECES – (TABITHA/FRAUSTO +4)**
- ❖ FULLY ASSEMBLE BOTH LEGS (ADD HOGS TROFF ONTO BACK)
- ❖ ASSEMBLE IN PAINT OR HANSEN (ASK JAKE)
- ❖ FINISH RIGGING POINTS ON BORDER
- ❖ **FINISH OUT THRUST – (KATIE)**
- ❖ CUT LEGS
- ❖ CUT BRACING
- ❖ DRILL OUT AND INSTALL TEE-NUTS
- ❖ **BUILD URINAL BOX – (PAYTON & KEVIN)**
- ❖ A-277
- ❖ TALK TO TD ABOUT “BAR TOP”

WEDNESDAY 1/29

- ❖ **BEGIN BACKING THINGS WITH PLATIC – ALL HANDS ALL DAY**
- ❖ START FROM BEGINNING OF WALL LIST AND MOVE FORWARD
- ❖ USE UPHOLSTRY STAPLER
- ❖ WHEN FINISHED WITH WALLS MOVE TO STEEL

THURSDAY 1/30

- ❖ **CLEAN HANSEN FLOOR LIKE REALLY GOOD – ALL HANDS**
- ❖ SWEEP, MOP, SWEEP, MOP, SWEEP, MOP
- ❖ **FINISH BACKING THINGS WITH PLASTIC – (TABITHA, +1)**
- ❖ CONTINUE BACKING THINGS
- ❖ **SOFT GOODS SHUFFLE – (ALL BUT TABITHA, +1)**
- ❖ SCHEDULE TO COME
- ❖ **INSTALL TRACK (EVENING) – ALL HANDS**
- ❖ INSTALL TRACK AND PART OF THE COLUMN RIGGING
- ❖ DO TIE DOWNS TO STABALIZE THE BATON

FRIDAY 1/31

- ❖ **FINISH ALL RIGGING POINT ATTACHMENTS – (+2)**
- ❖ BOLT ON BACKDROP RIGGING POINTS – RUN CABLE
- ❖ RUN CABLE ON PORTAL UNITS
- ❖ **WORK ON BASES – (FRAUSTO, +1)**
- ❖ ATTACH ALL HARDWARE
- ❖ ATTACH THE SQUARE TRISCUITS TO THE CIRCULAR TRISCUITS